

Quality Report

QUALITY CONTROL APPLICATION STOPAQ® PRODUCTS

Client:.....	Contractor:.....	Project:.....
Address:.....	Address:.....	Pipe / riser:
Address:.....	Address:.....	Valve/ manhole:.....
Contactperson:.....	Contactperson:.....	Flanges/ other:.....
Phone nr.....	Phone nr.....	Amount/ length:.....
Mobile nr.....	Mobile nr.....	
For approval:.....	For approval:.....	

Inspector name:.....Date:.....Week nr.:.....

Signature:.....Jobname:.....Job nr.:.....

Day: **Monday** **Tuesday** **Wednesday** **Thursday** **Friday** **Saturday** **Sunday**

WEATHER CONDITIONS	Time	:	:	:	Code weer
Ambient temperature (°C)					R= Rainy
Relative humidity (°C)					F= Foggy
Dew point (°C)					C= Cloudy
Surface temperature (°C)					S= Sunny
Weather situation (code)					

Treatment before application: **St 2 / St 3 / Sa 2,5.** Roughness profile:.....

Inspection before application of STOPAQ®	:	:	:	:
Names of the certified applicators				
Batch nr. STOPAQ® Wrappingband				
Batch nr. STOPAQ® Outerwrap				
Cleaning degree of the surface				
Temperature of the steel surface				

Inspection during application of STOPAQ®	:	:	:	:
Tensionless application of the Wrappingband	Y / N	Y / N	Y / N	Y / N
Sparking testresults of the applied Wrappingband 15 kV	Y / N	Y / N	Y / N	Y / N
Application of the Covering Tape under light tension	Y / N	Y / N	Y / N	Y / N
Average overlap of the Wrappingband (%)				
50% overlap of the Covering Tape	Y / N	Y / N	Y / N	Y / N

Stamp + Signature of the Client

Stamp + Signature of the Contractor

Replaces: Rev. 000 February 2005
 Issued: Rev. 001 February 2006